

Team,

Physical Resources met on Wednesday 4/5/17.

Carri Matsumoto announced that we are wrapping up Measure E with the final project being the U portables Certifications at SCC. In closing out the fund, 1.3 million was transferred to Measure Q.

### **SAC – Measure Q**

**Central Plant** – last of underground is in the completion stage. There will be lots of work over spring break starting 4/9 – 4/15

**Emergency Relocation of Music Building** – due to structural deficiencies discovered in the Music building all classes had to be relocated to the Johnson Center thus causing delay in Johnson Center project.

**Johnson Center Demolition** - will go out to bid this spring/summer with target start of interior demolition fall 2017

**Science Center** – undergoing DSA review. Anticipate DSA approval September 2017. Target construction start January 2018

**Parking Lot 17th/Bristol** – undergoing DSA review. Target construction start fall 2017.

### **SCC – Measure E**

**U Portables Certification** – Bid review ongoing. Target start of construction May 2017.

**OEC** – More extensive soil sampling has been requested by Orange County Health Care Agency and this needs to finish before we proceed with construction.

### Scheduled Maintenance

#### SAC

Lighting Contact/Relays (D,H,L,R,T) - currently in construction with Prop 39 funds

Window replacement (H) - Anticipated DSA submittal March 2017

Water Conservation – project is in planning

#### SCC

Roof Replacement (OEC) – project in planning

Fan Coil Units (D) – project in planning

Barrier Removal Phase 1 exterior – project in development – automatic door openers, path of travel improvement

Barrier Removal Phase 2 – exterior – sidewalk path of travel improvements

Barrier Removal – interior – D building ramp, restrooms and miscellaneous improvements campus wide

Prop 39 – All funds have been spent – awaiting audit form State Controller's office to close out

Bond update:

Measure E - to be closed out

Measure Q – second issuance of bonds in September, \$70 million

For more details and minutes from previous meetings, please review [PRC's webpage](#).

*Diane Hill*